

Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 3, 2020				Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021		
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Grand Chute - Evergreen Drive		187	02-Jun-20 A	27-May-21													
Project Milestones		240	02-Jun-20 A	30-Apr-21													
A1000	Project Award	0	02-Jun-20 A														
A1010	Pre - Construction Meeting	0	01-Jul-20 A														
A1020	Project Start	0	06-Jul-20 A														
A1050	Project Completion	0		25-Aug-20*													
A1030	Winter Shutdown / Temporary Drainage	144	16-Nov-20*	30-Apr-21*													
Town Hall Site Improvements		0															
RR Tracks to West		22	20-Aug-20 A	01-Oct-20													
A1300	Erosion Control Installation	3	20-Aug-20 A	20-Aug-20 A													
A1320	Tracks Breaker Run	4	25-Aug-20	27-Aug-20													
A1670	Common Excavation - RR ROW	1	25-Aug-20	25-Aug-20													
A1680	Aggregate Placement - RR ROW	1	25-Aug-20	25-Aug-20													
A1690	Culvert Pipes - RR ROW	1	25-Aug-20	25-Aug-20													
A1310	Stripping Topsoil / Common Excavation	8	27-Aug-20*	03-Sep-20													
A1730	3" Dense - 2' Lift	1	04-Sep-20	04-Sep-20													
A1330	Storm Sewer	6	04-Sep-20	14-Sep-20													
A1370	Pond Excavation	6	04-Sep-20	14-Sep-20													
A1340	Base Aggregates	5	14-Sep-20	18-Sep-20													
A1380	Fill Site Preperation	6	14-Sep-20	21-Sep-20													
A1390	Pond Storm Sewer	4	21-Sep-20	24-Sep-20													
A1350	Topsoil	4	24-Sep-20	29-Sep-20													
A1360	Restoration	3	29-Sep-20	01-Oct-20													
RR Tracks to Gillett Street		33	06-Jul-20 A	28-Aug-20													
A1060	Erosion Control Installation	3	06-Jul-20 A	07-Jul-20 A													
A1070	STA 25+50 to STA 38+00 Stripping Topsoil / Common Excavation	4	06-Jul-20 A	07-Jul-20 A													
A1080	STA 25+50 to STA 38+00 Breaker Run	4	08-Jul-20 A	13-Jul-20 A													
A1110	STA 38+00 to STA 47+00 Stripping Topsoil / Common Excavation	4	13-Jul-20 A	20-Jul-20 A													
A1120	STA 38+00 to STA 47+00 Breaker Run	4	14-Jul-20 A	20-Jul-20 A													
A1090	STA 25+50 to STA 38+00 Water Main	4	27-Jul-20 A	29-Jul-20 A													
A1100	STA 25+50 to STA 38+00 Storm Sewer	4	30-Jul-20 A	07-Aug-20 A													
A1130	STA 38+00 to STA 47+00 Storm Sewer	6	10-Aug-20 A	17-Aug-20 A													
A1290	Base Aggregates	5	25-Aug-20	28-Aug-20													
A1700	Common Excavation - RR ROW	1	25-Aug-20	25-Aug-20													
A1710	Aggregate Placement - RR ROW	1	25-Aug-20	25-Aug-20													
A1720	Culvert Pipes - RR ROW	1	25-Aug-20	25-Aug-20													
Gillett Street to N. Orion Lane		186	06-Jul-20 A	27-May-21													
A1190	Erosion Control Installation	3	06-Jul-20 A	06-Jul-20 A													
A1140	Stripping Topsoil / Common Excavation Gillett to Box Culvert	8	13-Jul-20 A	14-Jul-20 A													
A1150	Breaker Run - Gillett to Box Culvert	8	14-Jul-20 A	15-Jul-20 A													
A1180	Storm Sewer - Gillett to Box Culvert	5	25-Aug-20	28-Aug-20													
A1220	Topsoil	3	25-Aug-20	26-Aug-20													
A1280	Clearing and Grubbing	3	25-Aug-20 A	26-Aug-20 A													
A1260	Restoration	4	27-Aug-20	31-Aug-20													
A1640	Stripping Topsoil / Common Excavation - Box Culvert to Orion Lane	4	22-Sep-20	28-Sep-20													

█ Actual Level of Effort
 █ Remaining Work
 ◆ ◆ Milestone
█ Actual Work
 █ Critical Remaining Work

Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 3, 2020				Qtr 4, 2020			Qtr 1, 2021			Qtr 2, 2021			
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
A1650	Breaker Run - Box Culvert to Orion Lane	2	29-Sep-20	01-Oct-20														
A1170	Wetland Flood Storage Excavation	5	01-Oct-20	07-Oct-20														
A1660	Storm Sewer - Box Culvert to Orion Lane	2	01-Oct-20	05-Oct-20														
A1200	Base Aggregates - 3" and 1-1/4"	6	07-Oct-20	14-Oct-20														
A1270	Wetland Flood Storage Restoration	4	07-Oct-20	12-Oct-20														
A1210	Concrete Pavement	6	03-May-21	07-May-21														Concrete Pavement
A1240	Curb and Gutter	3	07-May-21	12-May-21														Curb and Gutter
A1230	Base Aggregate - 1-1/4"	5	12-May-21	18-May-21														Base Aggregate
A1400	Fine Grading	3	18-May-21	21-May-21														Fine Grading
A1250	Asphalt Binder	2	21-May-21	25-May-21														Asphalt Binder
A1430	Asphalt Surface	2	25-May-21	27-May-21*														Asphalt Surface
Box Culvert Work		42	20-Jul-20 A	23-Sep-20														
A1630	Box Culvert Mobilization	3	20-Jul-20 A	22-Jul-20 A														
A1480	Delay	3	23-Jul-20 A	27-Jul-20 A														
A1490	Set up Dewatering / Sanitary Bypass	2	28-Jul-20 A	29-Jul-20 A														
A1560	Install Sheeting	1	29-Jul-20 A	30-Jul-20 A														
A1500	Box Culvert Undercut	1	29-Jul-20 A	31-Jul-20 A														
A1510	Breaker Run Pushed into Ground	5	30-Jul-20 A	31-Jul-20 A														
A1540	12" Water Main	3	03-Aug-20 A	07-Aug-20 A														
A1550	15" Sanitary Sewer	5	10-Aug-20 A	12-Aug-20 A														
A1570	Form / Pour Floor	1	24-Aug-20 A	25-Aug-20 A														
A1580	Floor Cure	5	25-Aug-20 A	31-Aug-20														
A1520	Structural Backfill - Under Box Culvert	1	27-Aug-20	28-Aug-20														
A1530	Set Box Culvert Cells	2	01-Sep-20	03-Sep-20														
A1590	Grout / Seal Box Cells	1	03-Sep-20	04-Sep-20														
A1620	Structural Backfill Around Box Culvert	1	04-Sep-20	07-Sep-20														
A1600	North Headwall / Wings	5	07-Sep-20	15-Sep-20														
A1610	South Headwall / Wings	5	15-Sep-20	23-Sep-20														