

# Town of Grand Chute Elsner Road Urbanization Contract 2019-02 Look Ahead Schedule

ID	Task Name	Duration	Start	Finish	Jun 2							Jun 9							Jun 16							Jun 23							Jun 30							Jul 7							Jul 14							Jul 21							Jul 28						
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S																					
1	<b>Phase 1 Utilities (Gillett to Orion)</b>	33 days	Mon 6/3/19	Thu 7/18/19	Phase 1 Utilities (Gillett to Orion)																																																														
2	Water Main	10 days	Mon 6/3/19	Fri 6/14/19	Water Main																																																														
3	Water Services	4 days	Mon 6/17/19	Thu 6/20/19	Water Services																																																														
4	Water Main - Relays	2 days	Fri 6/21/19	Mon 6/24/19	Water Main - Relays																																																														
5	Storm Sewer	16 days	Tue 6/25/19	Wed 7/17/19	Storm Sewer																																																														
6	48"x76" RCP Pipe Crossing	12 days	Wed 6/26/19	Fri 7/12/19	48"x76" RCP Pipe Crossing																																																														
7	Storm Sewer Laterals	5 days	Fri 7/12/19	Thu 7/18/19	Storm Sewer Laterals																																																														
8	<b>Phase 2 Utilities (Orion to Richmond)</b>	26 days	Tue 6/11/19	Wed 7/17/19	Phase 2 Utilities (Orion to Richmond)																																																														
9	Pulverize Asphalt	1 day	Tue 6/11/19	Tue 6/11/19	Pulverize Asphalt																																																														
10	Sanitary Sewer Main - MH 8-9	2 days	Wed 6/12/19	Thu 6/13/19	Sanitary Sewer Main - MH 8-9																																																														
11	Sanitary Sewer Laterals	1 day	Fri 6/14/19	Fri 6/14/19	Sanitary Sewer Laterals																																																														
12	Water Main Bolt Replacements	2 days	Mon 6/17/19	Tue 6/18/19	Water Main Bolt Replacements																																																														
13	Water Main	5 days	Wed 6/19/19	Tue 6/25/19	Water Main																																																														
14	Sanitary Sewer Main - MH 10-13	3 days	Wed 6/26/19	Fri 6/28/19	Sanitary Sewer Main - MH 10-13																																																														
15	Water Services	4 days	Mon 7/1/19	Fri 7/5/19	Water Services																																																														
16	Sanitary Sewer Laterals	4 days	Mon 7/1/19	Fri 7/5/19	Sanitary Sewer Laterals																																																														
17	Storm Sewer	7 days	Mon 7/8/19	Tue 7/16/19	Storm Sewer																																																														
18	Storm Sewer Laterals	5 days	Thu 7/11/19	Wed 7/17/19	Storm Sewer Laterals																																																														

Project: Grand Chute -Elsner Road  
Date: Wed 6/5/19

Task  Split

Progress  Milestone 

Summary  Deadline 